COMPLETION REPORT

1	Name of the work	Improvements & construction of CC road Bhuvaneshwari nagara 5th Main & 2nd , 3rd 4th Cross & Shiva temple front road at ward no. 15 Dasarahalli (2nd call)
2	Sanctioned Estimate No. & Date	JC/02/AS/12/16-17 & 12.05.2016 CE/02/TS/22/16-17 & 25-05-2016
3	Head of Account which is chargeable	CE/TS/145/16-17 / 17-3-2017 P. code - 3089
4	Instrument Order NO. & Date	EE/DD/WO/110/16-17 13-01-2017
5	Name Of Contractor	Sri. NAGARAJ HOSUR, #133, 1st Main, 14th Cross, Soundarya Layout, Sidedahalli, Nagasandra post, Bangalore- 560073
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	N/A
7	Measurement recorded in	MB 5645 P. 73 to 80
8	Check Measurement of the Asst	E. Rangaswamy
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	H.M. Parameshwarappa
	b) Asst. Exe Engineer	E Rangaswamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
Rs 4000000/-	39,29511=00	———	704.89=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57